

6TH AVE. & THULIN UTILITY RENEWAL PROJECT

Resident Newsletter #3

August 10, 2023

Project Update: Here's What You Need to Know

This letter is to update the residents impacted by the ongoing utility renewal project that is well underway and to provide you with some information on its progress.

What have we been up to?

The General Contractor (ECG) is completing the installation of the new sanitary sewer main and services along 6th Avenue. Watermain installation on 6th Ave and on Thulin St. near 6th Ave and 5th Ave are also close to completion.

The middle section of new watermain on Thulin Street is within a registered Archaeological site under the asphalt pavement. An archaeological investigation has been completed on Thulin Street and the Island Hwy. A Site Alternation Permit (SAP) application is currently under review by the province. Once this permit is issued, work on the watermain can proceed.

The contractor has had difficulties in maintaining the project schedule due to staffing challenges, the archaeological permitting process and supply chain issues. As a result, the crews have been periodically working longer hours to make up some progress.

What's next?

Installation of the new watermain along Thulin Street will continue once the city receives the Site Alternation Permit from the Province. We will begin testing of the watermain along 6th Avenue where applicable. Some temporary water service disruptions are to be expected. The contractor will notify you in advance.

The contractor will begin installing the storm sewer main along 6th Avenue in September. Following the installation, the City will be completing utility trench patching with asphalt and will complete any road surface repairs before the fall/winter weather conditions limit the project.

Questions?

We appreciate your patience while this work gets completed. Please let us know if you have any questions.

For more information, visit campbellriver.ca/construction or contact the project team at capitalprojects@campbellriver.ca or 250-286-5700.

