

Airport Rehabilitation Project News Bulletin No. 7

Greetings everyone. Please find the following schedule for the electrical work commencing this first quarter of 2023.

CONSTRUCTION SCHEDULE:

From	To	Work Location	Task	Alpha	Bravo	Runway	Apron 1
Tue. Jan 31/23	Sat. Feb 4/23	Runway, north end (12) & south end (30), taxiway C.	Surveys and locates. Conduit tie-ins and pulling cable.	Open	Open	Open	Open
Mon. Feb 6/23	Sat. Feb 11/23	Runway, north end (12) & south end (30)	Mount towers, approach bars #1 & #2, PAPI.	Open	Open	Open	Open
Sun. Feb 5/23	Thur. Feb 10/23	Runway, north end (12) & south end (30)	Electrical lighting systems (approach lighting)	Open	Open	Closed 1900 - 0630	Open
Fri. Feb 11/23	Sat. Feb. 12/23	Runway, north end (12) & south end (30)	Electrical lighting systems (approach lighting)	Open	Open	Closed 2030 - 0730	Open

NOTE: This schedule is subject to change without advanced notice; however, the contractor and airport will make every effort to maintain these commitments.



CONSTRUCTION UPDATE:

- ◆ Tristar is mobilizing on site this week now that delivery of the electrical components have been received.
- ◆ Crews will be working both day shifts and night shifts were permitted during the month of February.
- ◆ Apron Flood lighting will be installed once crew availability allows.
- ◆ Apron one area work Sealant work on the Apron and paint touch ups are expected to take place in March.
- ◆ Seasonal weather and restoration items are being monitored.
- ◆ Commissioning dates to be confirmed in future Bulletin.

Learn more at: campbellriver.ca/construction

Questions?

Email the Project Team at: airport.reception@campbellriver.ca or contact us directly at 250-923-5012.

