

## Airport Rehabilitation Project News Bulletin No. 3

### CONSTRUCTION SCHEDULE:

Night work has been completed, for the time being, and the contractor starts day shift tomorrow, Friday, August 19<sup>th</sup>. Please see the following schedule for the next 10 days:

From	To	Work Location	Task	Alpha	Bravo	Runway	Apron 1
Fri Aug 19 Day shift	Sun Aug 28 Day shift	Airfield near Taxiway Bravo	Electrical Trenching	Open	Open	Open	Open
Wed Aug 24 Day shift	Fri Aug 26 Day Shift	Apron 1	Milling and Paving	Open	Open	Open	Closed in front of Admin building
Sat Aug 27 Day shift	Sat Aug 27 Day shift	Apron 1 ,Taxiway A , Taxiway B	Line painting	Short closures	Short closures	Open	Closed in front of Admin building

**NOTE:** This schedule is subject to change without advanced notice; however, the contractor and airport will make every effort to maintain these commitments.

**CONSTRUCTION UPDATE:** Taxiway Bravo is nearing completion. Line painting (seen below) should be completed August 27<sup>th</sup>. Taxiway Bravo drainage improvements are complete. Some delays were encountered due to weather and supply issues.

Taxiway Alpha and Charlie electrical crossings are complete. Electrical conduit installation between crossings will begin this week and be ongoing for the next 4-6 weeks.

Apron I work is anticipated to begin with milling and paving select areas followed by the new concrete aircraft stands.



Taxiway Alpha closed at night.



Learn more at: [campbellriver.ca/construction](http://campbellriver.ca/construction).

**Questions?** Email the Project Team at: [airport.reception@campbellriver.ca](mailto:airport.reception@campbellriver.ca) or contact us directly at 250-923-5012.

