

# Airport Rehabilitation Project News Bulletin No. 5

## CONSTRUCTION SCHEDULE:

Please see find the following schedule for the coming months:

From	To	Work Location	Task	Alpha	Bravo	Runway	Apron 1
Mon. Oct 31 Day shift	Fri. Nov 4 Day shift	Apron 1	Milling and paving	Open	Open	Open	Closed in front of Terminal Building
Mon. Oct 31 Day shift	Fri, Nov 4 Day shift	Apron 1, Taxiway A	Line painting	Short closures	Short closures	Open	Closed in front of Terminal Building
Wed. Nov 9 Day shift	Wed. Nov 23 Day shift	Apron 1	Floodlights	Open	Open	Open	Short closures
Thur. Nov 24 Day shift	Thur. Feb 16/23 Day shift	Multiple airside locations	Electrical lighting systems	Open	Open	TBD	TBD

**NOTE:** This schedule is subject to change without advanced notice; however, the contractor and airport will make every effort to maintain these commitments.

## CONSTRUCTION UPDATE:

- ◆ Concrete aircraft stands are nearing completion. This work was delayed multiple weeks due to supply chain challenges.
- ◆ Completion of Apron 1 paving is tentatively to be completed next week subject to weather conditions. Temporary surface patching to allow for Apron 1 to reopen over the winter may be required due to seasonal weather challenges.
- ◆ The electrical contractor is currently waiting for delivery of signs, approach lighting system, windsocks and other components to complete the above ground installations and commissioning.



Learn more at: [campbellriver.ca/construction](http://campbellriver.ca/construction)

### Questions?

Email the Project Team at: [airport.reception@campbellriver.ca](mailto:airport.reception@campbellriver.ca) or contact us directly at 250-923-5012.

