

Larwood/Erickson Sewer Upgrade News

September 10, 2018

Construction Update No.2

Windley Contracting Ltd. crews are well underway. Here's what you need to know:



Construction continues!

Work has been concentrated around the area of the 1050mm culvert on the south side of Larwood Creek. This work should be finished by end of this week. The contractor will then return to the sewermain east of Eardley and continue working towards Harrogate.

We appreciate your continued patience as he works through this area.



Road Closures

As can be seen, progress continues to be a challenge as poor ground conditions and our adjacent watermain have resulted in slow progress. We recommend local traffic and pedestrians continue to obey traffic personnel.

Further information about road access is posted with general project information updates on the City's website at:

<http://www.campbellriver.ca/city-services/capital-improvement-projects/current-projects/larwood-erickson-sewer-upgrade/overview>



Construction Impacts

During construction, on street parking will be impacted and may not be available in front of your home. As the contractor gets close to service switchovers, people living at all addresses along this route will be contacted in advance so as to ensure any disruption is minimized as your sewer service is switched from the old main to new.



For more information visit www.campbellriver.ca or contact the Project Team at:
E-mail: capitalprojects@campbellriver.ca Phone: 250.286.5700

