

WATERFRONT PROJECT 2018-2020

SEPTEMBER 2018 UPDATE - NEWS BULLETIN 4.0

CONSTRUCTION REACHING MIDPOINT OF ROUTE

After tackling the challenging conditions near the entrance to the Maritime Heritage Centre, crews from J.Cote & Son Excavating are moving southward, passing 5th Ave at the end of August.

In late August/early September, the completed portion from the Maritime Heritage Centre to 5th Ave was scheduled to be paved to reduce concerns and issues with gravel on the roadway. Moving forward, a different grade of gravel will be used to reduce the spread in between paving windows.

Phase 1 of the Waterfront Sewer Upgrade will replace aging infrastructure with new, larger services that will accommodate the growth of our community. It's expected to be complete in the fall this year. In 2019, new lift (pump) stations for the service will be constructed along the route and Phase 2, which will continue south to near Rockland Road, will be constructed in 2020.

Here's what you need to know for the coming month:

- Construction remains largely on the west side of the highway (uphill side) as it proceeds along Hwy 19A.
- Construction crews are working alternating 6 day/4 day (M-Sat/M-Thur) shifts resulting in limited activity every second Friday.
- Temporary no parking signs are being installed in the stretches of road where parking has to be temporarily eliminated to allow for traffic and construction activity.

The project team will continue to provide monthly construction updates like these in coming months and you can follow along at www.campbellriver.ca/waterfrontsewer or on Facebook and Twitter.

Clarification: No new pumps required for residences

The project team has fielded questions from residents particularly on the oceanside of the highway, about whether their service will change. We want to reiterate that each service will not change along the route. If you currently feed downhill to a collector pipe on the foreshore, that remains in place at this time.

So, why install stub-ins to the properties on the east side of the highway? These are being put in place in the event that in the future, there is a decision to reroute away from the collection line on the foreshore. Installing the stub-ins now will help minimize any future disruptions.



WATERFRONT PROJECT 2018-2020

SEPTEMBER 2018 UPDATE - NEWS BULLETIN 4.0

QUESTIONS ABOUT CONNECTING TO THE NEW SEWER LINE?

How it happens will depend on where you live. Here's the info you need:

East (Water) Side of Hwy 19A

- **SOUTH OF 321 Island Hwy:** Homes will be connected to the new sewer main by the contractor. There will be a short interruption in service before the project end as your home's connection is switched over – the contractor will be in touch closer to the date to make any specific plans that are needed.
- **NORTH OF 321 Island Hwy:** A pipe will be installed from the sewer main to the property line to allow for future hookup to the new line. However, wastewater in most of these homes currently flows downhill to a small collector pipe running along the foreshore, and that will not be changing at this time. The connecting pipes installed at the highway are only for potential future connections.

West (Uphill) Side of Hwy 19A

- All homes that front onto Hwy 19A between 6th Ave and 1st Ave will be connected to the new sewer main. Markings on the roadway indicate where the current connection is understood to be. There will be a short interruption in service at some point as your home's connection is switched over – the contractor will be in touch closer to the date to make any specific plans that are needed.

CLEAN UP AT PIER STREET

The contractor is wrapping up work at the Maritime Heritage Centre parking lot and will have the area cleaned/returned for use by mid-September. Thanks to all those who use this area for your patience during this time!

SCHEDULE OF WORK

The below table shows an estimate of the work progress. Please note, this schedule can change. We will provide updates on progress online and via future news bulletins.

Dates	Area	Complete
July	Maritime Heritage Centre and adjacent Hwy 19A hill	✓
Aug.	Hwy 19A, 6th Ave to 5th Ave	✓
Sept.	Hwy 19A, 5th Ave to 2nd Ave + paving to 5th Ave	
Oct./Nov.	Hwy 19A, finish to 1st Ave, paving and landscaping	

KEEPING YOU INFORMED

The project team is committed to updating area residents as the work moves forward. Those who will be directly impacted will hear more details as construction nears individual residences.

To subscribe to an email list for project updates, send a message to capitalprojects@campbellriver.ca

For more information, please visit:

www.campbellriver.ca/waterfrontsewer

You can also follow the City on:

Facebook: [City of Campbell River – City Hall](#)

Twitter: [@CityofCampbellRiv](#)

