

WATERFRONT PROJECT 2018-2020

OCTOBER 2018 UPDATE - NEWS BULLETIN 5.0

SEWER MAIN WORK PROGRESSING SMOOTHLY

Construction crews on the waterfront sewer project are literally 'over the hump' in terms of project progress – and elevation.

With sewer main installation now past 3rd Ave, headed south toward its finishing point at 1st Ave, the contractor has passed the deepest part of the excavation, required to keep the gravity line at the necessary depth.

The project remains on schedule and on budget with work expected to wrap on the highway in early November. There will be another month of work after that, in a right-of-way behind S. Murphy St, and to complete tie-in work near the Anchor Inn. Construction is expected to be complete at the end of November.

This project is important to future servicing in Campbell River – the new sewer line (Phase 1 between Maritime Heritage Centre and 1st Ave), will provide a new, larger service to accommodate the growth of our community. In 2019, new lift (pump) stations for the service are scheduled to be constructed along the route, and Phase 2, which will continue south to near Rockland Road, will be constructed in 2020.

Here's what you need to know for the coming month:

- Construction remains largely on the west side of the highway (uphill side) until the end of October.
- Single-lane alternating traffic will likely be in place for a few more weeks until construction is off the highway.
- In mid-late October, work will be at 1st Ave directly, limiting detour options. Rerouting around work would have to be done southward, at Rockland Road.

SCHEDULE OF WORK

The below table shows an estimate of the work progress. Please note, this schedule can change. We will provide updates on progress online and via future news bulletins.

Dates	Area	Complete
July	Maritime Heritage Centre and adjacent Hwy 19A hill	✓
August	Hwy 19A, Est. 6 th Ave to 4 th Ave	✓
September	Hwy 19A, 4 th Ave to 2 nd Ave + paving to 5 th Ave	✓
October	Hwy 19A, finish to 1 st Ave, paving and landscaping	
November	Connection at Anchor Inn and pipe install at S. Murphy St. right-of-way	

KEEPING YOU INFORMED

The project team is committed to updating area residents as the work moves forward. Those who will be directly impacted will hear more details as construction nears individual residences.

To subscribe to an email list for project updates, send a message to capitalprojects@campbellriver.ca

For more information, please visit: www.campbellriver.ca/waterfrontsewer

You can also follow the City on:

Facebook: [City of Campbell River – City Hall](#)

Twitter: [@CityofCampbellRiv](#)

