

Larwood/Erickson Sewer Upgrade News

October 29, 2018

Construction Update No.3

Here's what you need to know:

Construction is progressing!

Construction crews have been facing some significant challenges as can be the case when having to complete deep excavations. Poor ground conditions have resulted in a need to adjust the plan.

Work will continue until mid December and will then be suspended as the winter weather hits. Work will restart in early 2019 and should be complete by summer.

We apologize for the extended disruption and appreciate your continued understanding as we work to completing this challenging project.




Road Closures

Detours around the work zone will remain in effect as the project resumes and progresses along Harrogate and Erickson Roads.

Construction Schedule

Given the slow progress resulting from the poor ground conditions we have adjusted the completion date to mid year 2019.



For more information on this project visit: <http://www.campbellriver.ca/city-services/capital-improvement-projects/current-projects/larwood-erickson-sewer-upgrade/project-progress>



For more information on Capital Projects visit www.campbellriver.ca or contact the Project Team at:
E-mail: capitalprojects@campbellriver.ca Phone: 250.286.5700

